

Sl. No.	Name of Project	Approved cost (Rs. Crores)	Anticipated/ Actual date of completion	Status on 31.7.2000
4.	Food Grade Hexane in Hazira	78.59	31.12.2001	Initial stages of award of tenders.
5.	Development of GS 15/23 structure	69.00	February 2001 (Offshore) December 2000 (Onshore)	Offshore jobs to be taken in January, 2001. Onshore jobs are in progress.
6.	Zero Flaring in Gandhar	80.30	11.07.2001	Land acquisition is in progress. Pipelines have been laid.
7.	BHN Revamp	263.53	October, 2000	New Living Quarters module commissioned.
8.	CRMP-II	196.11	November, 2000	Installation work stage.
9.	Mumbi High pipeline replacement project	136.04	December, 2000	Procurement and fabrication stage.
10.	ZA Platform project	302.24	December, 2001 May, 2003	Initial stage of award of tenders.
11.	Additional Gas Compressor at HRC platform	177.64	January 2002	Initial stage of award of tenders.

Foundation of Bina Oil Refinery in Madhya Pradesh

[†]2431. SHRI DILIP SINGH JUDEV: Will the Minister of PETROLEUM AND NATURAL GAS be pleased to state:

(a) when was the foundation stone laid for the construction of Bina Oil Refinery in Madhya Pradesh;

(b) the details of the requirements which have been met for its construction;

(c) the requirement which are yet to be met; and

(d) the details of actual progress made regarding its construction work?

THE MINISTER OF STATE IN THE MINISTRY OF

[†]Original notice of the question was received in Hindi.

PETROLEUM AND NATURAL GAS (SHRI SANTOSH GANGWAR): (a) The foundation stone was laid in December, 1995.

(b) A Joint Venture Company i.e. Bharat Oman Refineries Limited has been registered in February, 1994. Government's sanction for setting up the project has been conveyed on 11.12.1995. All environmental clearances for all project facilities have also been received.

(c) Oman Oil Company Limited is reviewing their participation to proceed further with the project implementation.

(d) Land at Bina for the Refinery block, and at Vadinar for the Crude Oil Terminal (COT) has been acquired. Right of Use / Right of Way for the cross-country crude pipeline from the COT to the Refinery site has been acquired. Selection of Process Licensors has been made and basic design packages from them has been obtained. Project Management Consultancy (PMC) contract has been awarded, Front End Engineering Design has been completed and invitation of bids has been prepared. A total commitment of Rs. 219 crore has been made till date for the project, out of which an amount of Rs. 147.2 crore has been expended.

Impact of surging international oil prices on import bill

2432. **SHRI VIJAY J. DARDA:** Will the Minister of PETROLEUM AND NATURAL GAS be pleased to state:

(a) whether Government have assessed the impact of surging oil prices in international market on our import bill and economy;

(b) if so, the details thereof;

(c) the details of steps taken/proposed to minimise the impact;

(d) the details of international initiatives taken by Government seeking sops from the Organisation of Petroleum Exporting Countries (OPEC);